

**1. District-wise Project objectives and achievement for the year 2017-18  
as on 09. 08.17**

<b>SL No.</b>	<b>District Name</b>	<b>Objective for 2017-18</b>	<b>Achievement as on 09.08.2017</b>	<b>No of toilets to be constructed per day till 2nd October 2017</b>	<b>No of toilets constructed per day in 2017-18</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>
1	BAGSHA	25200	27515	136	212
2	BARPETA	156594	15274	846	117
3	BONGAIGAON	29204	6430	158	49
4	CACHAR	75708	6635	409	51
5	CHIRANG	5204	11714	28	90
6	DARRANG	63966	15952	346	123
7	DHEMAJI	41823	9019	226	69
8	DHUBRI	88849	10480	480	81
9	DIBRUGARH	-3247	805	-18	6
10	GOALPARA	26343	18460	142	142
11	GOLAGHAT	58740	4297	318	33
12	HAILAKANDI	28385	1753	153	13
13	JORHAT	63505	9721	343	75
14	KAMRUP	73162	17275	395	133
15	KAMRUP-METRO	1173	1157	6	9
16	KARBI ANGLONG	81268	8147	439	63
17	KARIMGANJ	69734	4977	377	38
18	KOKRAJHAR	37064	5867	200	45
19	LAKHIMPUR	70693	6977	382	54
20	MARIGAON	37727	7575	204	58
21	NAGAON	209678	23063	1133	177
22	NALBARI	2473	3731	13	29
23	DIMA HASAO	11973	630	65	5
24	SIBSAGAR	-8	742	0	6
25	SONITPUR	136229	16706	736	129
26	TINSUKIA	81933	5801	443	45
27	UDALGURI	59620	7321	322	56
<b>Total</b>		<b>1532993</b>	<b>248024</b>	<b>8282</b>	<b>6615</b>